

# EXTENSION OF TIME PROPOSAL

|    |                                                                                             |                                                                                                                                          |
|----|---------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------|
| 1  | Name of Work                                                                                | Drilling of New Borewell Providing pump and Motor and Pipeline at Various places in ward No 06 Byatarayanapura Sub Division              |
| 2  | Amount of Work Portion                                                                      |                                                                                                                                          |
| 3  | Estimated Cost                                                                              | 60 00 Lakhs                                                                                                                              |
| 4  | Name of Contractor                                                                          | Sri. Madhuraj H.N, thirumala Complex DVG Road, Bagepalli-561207                                                                          |
| 5  | Agreement No                                                                                |                                                                                                                                          |
| 6  | No and date under which work order issued                                                   | BBMP/EE/BTP/WO/174/2020-21<br>Date: 13.01.2021                                                                                           |
| 7  | Time limit originally fixed for completion                                                  | 90 Days                                                                                                                                  |
| 8  | Date of application by the contractor for granting extension of time                        |                                                                                                                                          |
| 9  | Date of receipt of application in the sub division office                                   |                                                                                                                                          |
| 10 | Extension granted if any                                                                    | Nil                                                                                                                                      |
|    | i)                                                                                          |                                                                                                                                          |
|    | ii)                                                                                         |                                                                                                                                          |
| 11 | Work carried out by the contractor during the original period stipulated in the contract    | Nil                                                                                                                                      |
| 12 | Work carried out during 1st extension                                                       | Nil                                                                                                                                      |
| 13 | Work carried out during 2nd extension                                                       | Nil                                                                                                                                      |
| 14 | Time now applied for                                                                        | 429 (12.4.21 to 15.6.22)                                                                                                                 |
| 15 | Date of recommending time limit applied for                                                 |                                                                                                                                          |
| 16 | Whether the original application of the contractor is enclosed.                             | Yes                                                                                                                                      |
| 17 | Balance of work remaining to be done                                                        | -                                                                                                                                        |
| 18 | Probable time required for completion of remaining work                                     | -                                                                                                                                        |
| 19 | Cost of work charged establishment charged on the work after the expiry of original period. | Nil                                                                                                                                      |
| 20 | Whether notice as per clause of contract has been issued.                                   | No                                                                                                                                       |
| 21 | Remarks of the AEE and the daily rate of penalty proposed                                   | Work Delayed due to BWSSB water supply sanitary work and road improvement work, hence time extension may be sanctioned with out penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed                                   | EOT may be approved as per AEE recommendation with nominal penalty.                                                                      |

15-06-2022  
Assistant Engineer

Ward No. 06(Jakkur)

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೈಟಾರಯಾಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer

Byatarayanapura Division, Bangalore-92.

ಬೈಟಾರಯಾಪುರ ವಿಭಾಗ,

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು.

15/6/2022  
Assistant Executive Engineer

Byatarayanapura Sub Division, Bangalore-24.

Byatarayanapura Sub Division

B.B.M.P Bangalore-560024

ಮುಖ್ಯ ಅಭಿಯಂತರರು  
ಯಲಹಂಕಿ ವಲಯ

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ